

# PARK TOWER CONDO

## CALENDAR OF RISER REPLACEMENTS BY DATE

Feb-25

UNITS AND LOCATION	TARGET FISCAL YEAR and BUDGET	APPROXIMATE COMMENCEMENT	ESTIMATED DURATION	APPROXIMATE COMPLETION
01 Kitchens Floors 30 to 55	2025 2026 \$678,000	May-25	7 Weeks	July-25
'10 Kitchens and '11 Guest Baths Floors 3 to 29		July-25	9 Weeks	September-25
'11 Kitchens Floors 3 to 29		September-25	7 Weeks	October-25
11 Mst Baths and '12 Kitchens Floors 30 to 55	2026 2027 \$712,000	March-26	9 Weeks	May-26
08 and '09 Kitchens Floors 3 and 29		July-26	9 Weeks	September-26
'09 and '10 Bathrooms Floors 30 to 55	2026 2027 \$748,000	September-26	9 Weeks	November-26
'12 and '14 Bathrooms Floors 3 to 29		March-27	9 Weeks	May-27
'07 and '08 Bathrooms Floors 3 to 29		July-27	9 Weeks	September-27
'01 Mst Baths and '02 Bathrooms 30 to 55		September-27	9 Weeks	November-27