

October 2026

Riser Replacement Calendar - High Zone '09/'10 Bathrooms

Sunday

Monday

Tuesday

Wednesday

Thursday

Friday

Saturday

Prep - Pics and space protection **Demo** - demolition/open walls

Plumb - riser and branchline replacements

Ins - Insulation of pipes

Recon - reconstruction

Punchlist - miscellaneous items

					1	2	3
4	6	6	7	8	9	10	
11 <i>Water off weekdays All units 9am-4pm → Starts Wednesday</i>	12 Prot 55-54	13 Prot 53-52 Demo 55-54	14 Prot 51-50 Demo 53-52 Plumb 55	15 Prot 49-48 Demo 51-50 Plumb 55-54-53	16 Prot 47-46 Demo 49-48 Plumb 53-52-51	17	
18 <i>Water off weekdays All units 9am-4pm →</i>	19 Prot 45-44 Demo 47-46 Plumb 51-50-49	20 Prot 43-42 Demo 45-44 Ins 55-54 Plumb 49-48-47	21 Prot 41-40 Demo 43-42 Ins 53-52 Plumb 47-46-45	22 Prot 39-38 Demo 41-40 Ins 51-50 Plumb 45-44-43	23 Prot 37-36 Demo 39-38 Ins 49-48 Plumb 43-42-41	24	
25 <i>Water off weekdays All units 9am-4pm →</i>	26 Prot 35-34 Demo 37-36 Ins 47-46 Plumb 41-40-39	27 Prot 33-32 Demo 35-34 Ins 45-44 Plumb 39-38-37	28 Prot 31-30 Demo 33-32 Ins 43-42 Plumb 37-36-35	29 Demo 31-30 Ins 41-40 Plumb 35-34-33 Recon 55-54	30 Plumb 33-32-31 Ins 39-38 Recon 55-54-53	31 Happy Halloween!	

November 2026

Riser Replacement Calendar - High Zone '09/'10 Bathrooms

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
1 <i>Water off Monday</i> <i>All units 9am-4pm →</i>	2 Plumb 31-30 Ins 37-36 Recon 55-54-53 52	3 Ins 37-36 Recon 55-54-53 52-51	4 Ins 35-34 Recon 54-53-52 51-50	5 Ins 33-32 Recon 53-52-51 50-49	6 Ins 31-30 Recon 52-51-50 49-48	7
8	9 Recon 51-50-49 48-47	10 Recon 50-49-48 47-46	11 Recon 49-48-47 46-45	12 Recon 48-47-46 45-44	13 Recon 47-46-45 44-43	14
15	16 Recon 46-45-44 43-42	17 Recon 45-44-43 42-41	18 Recon 44-43-42 41-40	19 Recon 43-42-41 40-39	20 Recon 42-41-40 39-38	21
22	23 Recon 41-40-39 38-37	24 Recon 40-39-38 37-36	25 Recon 39-38-37 36-35	26 Happy Thanksgiving!!	27 Happy Thanksgiving!!	28
29	30 Recon 38-37-36 35-34	Prep - Pics and space protection Demo - demolition/open walls Plumb - riser and branchline replacements Ins - Insulation of pipes Recon - reconstruction Punchlist - miscellaneous items				

December 2026

Riser Replacement Calendar - High Zone '09/'10 Bathrooms

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
		1 Recon 37-36-35 34-33	2 Recon 36-35-34 33-32	3 Recon 35-34-33 32-31	4 Recon 34-33-32 31-30 Happy Hanukkah!	5
6	7 Recon 33-32-31 30	8 Recon 32-31-30 Punchlist	9 Recon 31-30 Punchlist	10 Punchlist	11 Punchlist	12
13	14 Punchlist	15 Punchlist	16 Punchlist	17 Punchlist	18 Punchlist	19
20	21	22	23	24 Christmas Eve	25 Merry Christmas!	26
27	28	29	30	31 New Year's Eve	Prep - Pics and space protection Demo - demolition/open walls Plumb - riser and branchline repls. Ins - Insulation of pipes Recon - reconstruction Punchlist - miscellaneous items	